



**SAP 049-634-018 CSAH 34 (93rd Street) 508+28 Box Culvert
Royalton, Minnesota
CenturyLink Facilities
Review by Lindsey Kirkham on 05/14/2019**

Below are the following CenturyLink conflicts as part of the SAP 049-634-018 CSAH 34 (93rd Street) 508+28 Box Culvert project in Royalton, MN.

Project Contact: John Kostreba – Morrison County (320.631.2865)

Road Contractor: TBD

Terra Technologies: Lindsey Kirkham (612.867.1145)

Construction Start: July 2019

Wire Center: Pierz (PIRZMNXA)

County: Morrison

Zip Code: 56373

1. CSAH 34 (93rd Street), Station 508+00 (LT), Sheet 7

Conflict: Existing CenturyLink 48 fiber, 24 fiber, and 50 pair in conflict with proposed culvert construction.

Solution: CenturyLink to cut existing lines from service, leave in place, bore new 4" conduit 3' below existing grade and 10' below existing creek bed, pull through 1.25" inner duct with a 24 and 48 fiber and a 50 pair, and tie into new and existing pedestals prior to construction.