



Staking Sheet Consolidated Telephone Company				Consolidated Telephone Company - 218-454-1234	
Address: 34726 Aztec Rd Cust Name: Linda Bisek WO: Exchange: Lincoln Route: 1A/28 ROW: House Drop County: Morrison State: MN Section:		Staked By: Eddie Revised By: As-Built By:		Date: 4/23/2024 Date: Date:	
Range: Township:		Center: 94°37'53"W 46°15'51"N			
Sheet No.		1		of 1	
				Address: 34726 Aztec Rd NIDF(O) - 1 NID3 - 1 HO1 - 1 BM60(1)(1.25) - 40' WBDO5(SGC) - 1 SEBO(4) - 162'	
				NEW FIBER DROP, 32' Tail at the Ped, COUNTY PERMIT NEEDED, 36" Deep in the R/W	

CTC Map Update/Service Order Form

Contractor Name: Elite Underground		
Staked By: Eddie		Date Staked: 4/23/2024
Exchange: Lincoln	Type of work: Drop	Order #: 1122430
Route and Ped: 1A/28	Fiber Count: 382	NID Location: Outside
Customer Name: Linda Bisek		Contact #: +1 (612) 382-5607
Address: 34726 Aztec Rd		Secondary Contact # :
Construction Due Date: 5/13/2024	Date Locates Submitted: 2/24/2024	Install Date: 5/17/2024

Permits Needed :
Yes

Notes:

<p>NIDF(O) - 1 NID3 - 1 HO1 - 1 BM60(1)(1.25)- 40' WBDO5(SGC) - 1 SEBO(4) - 162'</p>	<p>Comments from Staking Sheet: NEW FIBER DROP, 32' Tail at the Ped, COUNTY PERMIT NEEDED, 36" Deep in the R/W</p>
<p>Comments: Re-enter BDO5(SGC) cone ped. Plow SEBO 4 going South in the west R/W, then Bore crossing the road and continue to plow SE ending ont he West side of the home. Install an Outside Fiber NIE and Ground to Power outside. ~ Caution for the Power</p>	

CTC OSP Inventory Sheet

Project Description: 34726 Aztec Rd

OSP MAIN LINE INSTALL MATERIALS

PEDESTALS & INSERT & POSTS

QTY	CTC #	DESCRIPTION	QTY	CTC#	DESCRIPTION
	4509	42INCH METALSTAKE FOR PEDESLOTS		PED-BD03	(BDO3) - VERTIV F604860 UPCBD3 PEDESTAL 36/PALLET
			PED-BD04	(BDO4) - VERTIV F604880 UPCBD4 PEDESTAL 25/PALLET	
	4510	POLE MOUNTING HARDWARE KIT FOR PEDS		PED-BD05	(BDO5) - VERTIV F604900 UPCBD5 PEDESTAL 16/PALLET
			PED-INSERT	VERTIV F1010627 NSFBDSCSCX FIBER INSERT FOR BDO5 50/PALLET	
	5549	RHINO TRI-VIEW 811 FIBER MARKER		PED-PON144	(BM21) - CLEARFIELD J3A-ZZZ-ZZZ-AZZ-B PON PED 144 PORTS
	4013	FIBER WARNING SIGN /W 2 SCREWS (BM53A)		POST8FOOT	(BA3) 8'x 5" TREATED WOOD POST 32/BUNDLE
			POST10FOOT	(BA4) 10' x 5" TREATED WOOD POST 32/BUNDLE	
	4508	L70 PED GROUND LUG	NIDS		
			NID-RES	720 SERIES RESIDENTIAL NID	
	4513	8' GROUND ROD BM2(5/8)x(8)	NID-COM		
			NID-COM	760 SERIES COMMERCIAL NID	
	4514	(ACORN) GROUND ROD CLAMP	HAND HOLES		
			QTY	CTC#	DESCRIPTION
	4515	#6 BARE SOLID COPPER GROUND WIRE (FEET)		VAULT-132418	HBF(13X24X18)T - (DROP VAULT)HDPE T22 CVR
			VAULT-243624	HBF(24X36X24)T - PC VAULT /W T22 CVR	
	4516	#6 SOLID COATED GROUND WIRE (FEET)		VAULT-304836	HBF(30x48x36)T - PC VAULT /W T22 CVR
			VAULT-366036	HBF(36x60x36)T - PC VAULT /W T22 CVR	
	4517	#6 STRANDED COATED GROUND WIRE (FEET)		VAULT-366048	HBF(36x60x48)T - PC VAULT /W T22 CVR
	4501	PUSH LOCK INNERDUCT COUPLER (1-1/4")	FIBER OPIC CABLE		
			FIBER CT.	CTC REEL NUMBER	SQUENCIALS
	4511	SCREW ON METAL INNERDUCT COUPLER (1-1\4")		START SEQ.	
				END SEQ.	
				START SEQ.	
				END SEQ.	
				START SEQ.	
				END SEQ.	
				START SEQ.	
				END SEQ.	
SUBSCRIBER INSTALL MATERIALS					
	4512	5' GROUND ROD BM2(1/2)x(5)		START SEQ.	
				END SEQ.	
	4516	#6 SOLID COATED GROUND WIRE (FEET)		START SEQ.	
				END SEQ.	
	4520	(BM83) 60" HOUSE RISER GUARD	1.25" INNERDUCT		
			CTC PART #	START SEQ.	END SEQ.
	4514	(ACORN) GROUND ROD CLAMP		114DUCTOR	
				114DUCTOR	
	4518	SPLIT BOLT (IK2, IK4, IK6)		114DUCTOR	
	4519	TRAILER HOUSE BEAM CLAMP	MISC INNERDUCT		
			CTC PART #	START SEQ.	END SEQ.