



Caution for landscaping, concrete and sprinkler system. May want to bore the yard. Inside ONT mounted in basement by power panel. LB mounted outside between copper drop and power entry. Needs to be bonded to #6 above panel/false ceiling. Modem is in office above mech room.

16

Cust. Name:	Timothy Wenzel
Cust. Address:	21949 100 th Ave.
Daytime Phone #:	320-749-2532
Nighttime Phone #:	na
Cell Phone #:	na
Est. Drop Footage:	na
-ONT Inside or Outside?	Inside
-If the ONT is Inside how long of a coil is required?	20 ft

From	To	PType	Units	Feet	BM	HO	Remarks
(COB13B15C/3)	21949/A	HBFO(4)(S)	SEBO 4	50	55A 1	1 4	Locate Ball

As Built	
Consolidated Telephone Company	
Name:	2017 21949 100th Avenue
WO:	2017 CTC
Exch:	Randall
Route:	COB13B15C
ROW:	House Drop
State:	Minnesota
County:	Morrison
Range:	30W
Twsp:	130N Section: 16
Township:	Darling
Staked By:	JBV Date: 3-10-16
Revised By:	Date:
Revised By:	Date:
Revised By:	Date:
As-Built By:	CLP Date: 5/20/16

Sheet No.	1	of	1
-----------	---	----	---